

Nr.		Vorgangst	Vorgangsname	Dauer	Anfang	Ende
1			<u>Neubau:</u>			
2						
3			<u>Vor- und Entwurfsplanung LP 2-3</u>	118 Tage	08.10.2018	20.03.2019
4						
5			<u>Baugenemigungsphase LP 4</u>	119 Tage	05.11.2018	18.04.2019
6			Abriss-Antrag einreichen	1 Tag	28.01.2019	28.01.2019
7			Bauantrag einreichen	1 Tag	18.04.2019	18.04.2019
8			Abriss-Genehmigung liegt vor	1 Tag	30.04.2019	30.04.2019
9			Baugenehmigung liegt vor	1 Tag	01.08.2019	01.08.2019
10						
11			<u>Ausführungsplanung LP 5</u>			
12			Vorbereitung	30 Tage	20.03.2019	30.04.2019
13			Eintragung der Fachingenieure	43 Tage	23.04.2019	20.06.2019
14			Fortführung der Ausführungsplanung	38 Tage	01.07.2019	21.08.2019
15						
16			<u>LV-Erstellung LP 6</u>	150 Tage	15.04.2019	08.11.2019
17			Rohbau einschl. Gründung verschicken	30 Tage	13.05.2019	21.06.2019
18						
19			<u>Vergabe LP 7</u>			
20			Abriss	1 Tag	02.04.2019	02.04.2019
21			Rohbau	1 Tag	08.07.2019	08.07.2019
22						
23			<u>Objektüberwachung LP 8</u>			
24			Baugenehmigung liegt vor	1 Tag	01.08.2019	01.08.2019
25			Abriss Bestand	30 Tage	03.06.2019	12.07.2019
26			Bau-Ausführung	531 Tage	05.08.2019	16.08.2021
27						
28			<u>Ferien:</u>			
29						
30			Osterferien 2019	11 Tage	15.04.2019	27.04.2019
31			Sommerferien 2019	32 Tage	15.07.2019	27.08.2019
32			Herbstferien 2019	11 Tage	14.10.2019	26.10.2019
33			Weihnachtsferien 2019	11 Tage	23.12.2019	06.01.2020
34			Osterferien 2020	11 Tage	06.04.2020	18.04.2020
35			Sommerferien 2020	32 Tage	29.06.2020	11.08.2020
36			Herbstferien 2020	11 Tage	12.10.2020	24.10.2020
37			Weihnachtsferien 2020	11 Tage	23.12.2020	06.01.2021
38			Osterferien 2021	11 Tage	29.03.2021	10.04.2021
39			Sommerferien 2021	32 Tage	05.07.2021	17.08.2021